

SOLAPUR MUNICIPAL CORPORATION

Present Status of IHSDP Scheme-(As on 1/1/2010)

Sr. No	Name of Scheme	No.of DUs	Project Cost	Present Status		Date of Work Order	Remarks
				In Progr DUs	Expenditure		
1	IHSDP Phase I	1289	Rs 1163.04 Lakhs	--	15.67 lakh	Part A-13/6/08 Part B-8/10/08	<p>Work of New Jagjivanram Zopadpatti</p> <p>Building no. 01 Internal Plastering work completed ground floor and first floor started.</p> <p>Building no. 2 Second slab casted work is in progress .Ground floor brick work is completed.</p> <p>Building no. 3 second floor column casted and second floor slab centering work in progress</p> <p>Building no. 4 and remaining bldg. footing excavation completed & P C C foundation and erection of columns etc. work is in progress.</p>

City Engineer
Solapur Corporation,Solapur