

SOLAPUR MUNICIPAL CORPORATION

Present Status of IHSDP Scheme-(As on 01/07/09)

Sr. No	Name of Scheme	No.of DUs	Project Cost	Present Status		Date of Work Order	Remarks
				In Progr DUs	Expenditure		
1	IHSDP Phase I	1289	Rs 1163.04 Lakhs	--	1.98 lac	Part A-13/6/08 Part B-8/10/08	Work of 93 housing is in progress of New Jagjivanram Zopadpatti Building no. 1 first floor slab and second floor column casting is completed.Plinth beas of building no. 2 casting is progress & building no. 3 column footing is completed.

City Engineer
Solapur Corporation
Solapur

