

SOLAPUR MUNICIPAL CORPORATION

Present Status of IHSDP Scheme-(As on 30/09/09)

Sr. No	Name of Scheme	No.of DUs	Project Cost	Present Status		Date of Work Order	Remarks
				In Progr DUs	Expenditure		
1	IHSDP Phase I	1289	Rs 1163.04 Lakhs	--	11.17 lakh	Part A-13/6/08 Part B-8/10/08	Work of New Jagjivanram Zopadpatti Building no. 01 R C C work & brick work completed .Plastring work started. Building no. 2 first slab completed First floor column casting work is completed. Building no. 3 plinth beam completed & ground floor column casting is completed. Building no. 4 footing excavation is started.