

SOLAPUR MUNICIPAL CORPORATION

Present Status of IHSDP Scheme-(As on 1/12/09)

Sr. No	Name of Scheme	No.of DUs	Project Cost	Present Status		Date of Work Order	Remarks
				In Progr DUs	Expenditure		
1	IHSDP Phase I	1289	Rs 1163.04 Lakhs	--	15.67 lakh	Part A-13/6/08 Part B-8/10/08	Work of New Jagjivanram Zopadpatti Building no. 01 Plastering work completed ground floor and first floor started. Building no. 2 Second slab casting work is in progress .Ground floor brick work is completed. Building no. 3 ground floor column casting is in completed & ground floor slab casting completed. Building no. 4 footing excavation & p.c.c. work is completed.

City Engineer
Solapur Corporation
Solapur

