

**SOLAPUR MUNICIPAL CORPORATION**

**(Present Status of IHSDP Scheme-(As on 16/2/09))**

Sr. No	Name of Scheme	No.of DUs	Project Cost	Present Status		Date of Work Order	Remarks
				In Progr DUs	Expenditure		
1	IHSDP Phase I	1289	Rs 1163.04 Lakhs	-- --		Part A-13/6/08 Part B-8/10/08	80% Demolition had completed in New Jajivanram slum.Benefiaricies are shifted in Transit Camp. 1) The decision is pending from General Body regarding provision of Extra Amt Rs 3.54 crores required for implementation of project. 2) Physical possession of land from Collector office is pending.(in 3 case) 3) Dereservation process is in progress & it is with Govt.-(in 1 case) Physical commencement of work on site is being effected.