

सोलापूर महानगरपालिका, सोलापूर

दि २७/११/२०११ अखेर पर्यंत सदयस्थिती दर्शविणारा तक्ता

अ.क्र	योजनेचे नांव	लाभार्थी संख्या	एकूण अपेक्षित प्रकल्प खर्च	सदयस्थिती चालू असलेल्या घरकुलांची संख्या व खर्च	वर्क ऑर्डरची दिनांक	शेरा	
१	IHSDP	१२८९	११६३.०४	३७१ घरकुल खर्च परिसर सुधारणा खर्च (जगजीवनराम खर्च ) भगवान नगर खर्च योजनेतील एकूण खर्च	१११.२९० लाख ००८.७१० लाख १२०.००० लाख ०७४.७२० लाख १९४.७२० लाख	भाग- अ १३/६/२००८ (जगजीवनराम झोपडपट्टीत ८८ घरकुले पूर्ण झालेले काम) २५/०१/२०११ (योजनेतील उर्वरित काम )	न्यु.जगजीवनराम झोपडपट्टी- ९३ (प्रारूप) ८८ काम पूर्ण भगवान नगर झोपडपट्टी लाभार्थी संख्या ३७१ (प्रारूप) एकूण आठ इमारतीचे काम चालू इमारत क्र.१ तळमजला कॉलम कास्टींग पूर्ण इमारत क्र.२ तळमजला स्लॅब पूर्ण पहिला मजला स्लॅब पूर्ण २ मजला स्लॅब संदर्भ काम पूर्ण. इमारत क्र.३ तळमजला स्लॅब पूर्ण पहिला मजला स्लॅब चालू इमारत क्र.४ तळमजला स्लॅब पूर्ण पहिला मजला स्लॅब चालू इमारत क्र.५ तळमजला स्लॅब पूर्ण इमारत क्र.६ कॉलम फुटींगचे काम पूर्ण इमारत क्र.७ कॉलम फुटींगचे काम पूर्ण इमारत क्र.८ कॉलम फुटींगचे काम पूर्ण इमारत क्र.९ खोदाईचे काम चालू



नगर अभियंता  
सोलापूर महानगरपालिका

## ABSTRACT OF IHSDP PROJECT DETAILS REQUIRED FOR PREPARING MPR

(to be submitted to SLNA by ULB before 30th of every month)

Project Name :- IHSDP Solapur (1289)

Progress Details :- 27<sup>th</sup> November 2011

No. of Sanctioned	Houses	Work Given	Order	Completed DUs		DUs Progress		DUs Allotted		DUs Occupied		% of Infrastructure Work		
				In-Situ	Relocation	In-Situ	Relocation	In-Situ	Relocation	In-Situ	Relocation	Work Order issued	In Progress	Completed
1289	---	1289	---	88	---	371	---	88	---	88	---	100%	28.78	6.83

Expenditure

1. DUs : 186.01 lakh

2. Infra : 8.710 lakh

  
 City Engineer  
 Solapur Municipal Corporation

## PHYSICAL PROGRESS

No.	Name of the ULB	Solapur Municipal Corporation
1	Name of the Scheme	IHSDP solapur (1289)
2	Project Cost (Rs. In Lakh)	1163.64 lakh
3	Sanctioned DUs	1289
4	Tender invited (No of DUs)	1289
5	Work order issued	1201 DUs
6	Work gnarred (No.of DUs)	1201 DUs
7	No of DUs affected by the	
	1. Land problem	1176
	2.Rencficairios reluctance	113
	3. Any other	भगवान नगर सुधारित विकास योजनेनुसार जागा प्राथमिक शाळेकरिता आरक्षित आहे.राहुल गांधी झोपडपट्टी सुधारित विकास योजनेनुसार जागा माध्यमिक शाळा व एक्सटेन्शन टु सिव्हील हॉस्पिटल आरक्षित आहे. मा.म.न पा समा ठराव पारित झाले आहे व आरक्षण रद्द करण्याकामी प्रस्ताव मा.शासनाकडे सादर करण्यात आले आहे.
8	Status of taking over of land from Govn.	Dt.25/05/2011 मा.जिल्हाधिकारी,सोलापूर
9	No of DUs completed	88
10	No of DUs in progress	371 DUs
11	No of DUs proposed to be completed (Quarter-wise)	99 DUs
12	Visit of TPLMA, if yes Actionable / objectional points	07/09/2011—National Consultancy for Planning & Engineering Hyderabad
13	Acton taken by ULB on above	Taken action as per TPLMA National Consultancy for Planning & Engineering Hyderabad report submitted dt :27/9/2011 to Executive Engineer-I MHADA,Mumbai

  
**City Engineer**  
**Solapur Municipal Corporation**

## FINANCIAL PROGRESS

No.	Name of the ULB	Solapur Municipal Corporation
1	Name of the Scheme	IHSDP, Solapur (1289)
2	Project Cost (Rs. In Lakh)	1163.04 lakh
3	Share (Rs.In Lakh)	
	GOI	930.43 lakh
	GOM	129.49 lakh
	ULB	---
	Beneficiaries	103.12 lakh
4	Share released to ULB (Rs.In Lakh)	
	a.GOI	465.217 lakh
	b. GOM	129.49 lakh
	c. ULBs & Beneficiaries Share	
5	Expenditure incurred (Rs. In Lakh)	
	On Housing (GOI /GOM /ULB/BEN.)	111.290 (New Jagjivanram) lakh 74.720 (Bhagwan Nagar) lakh ----- 186.01 lakh
	On infrastructure (GOI /GOM /ULB/BEN.)	8.710 lakh
6	Quarter wise requirement of funds	GOI. 465.21 lakh
7	Details of UC's submitted	
8	Project on of quarter wise submission of UC's	
9	Uploading of progress report on IPOMs site	June 2011
10	Submission of MoA	Submitted
11	Submission of proposal Reimbursement DPR preparation charges	Submitted
12	Cost over run, if any Amt of cost over run	1289 DUs x 45000 = 580.05 lakh
13	Provision to met out cost over run, if any	
14	Time over run, if any	March 2013



**City Engineer**  
**Solapur Municipal Corporation**

## PROGRESS OF REFORMS

Name of the ULB : Solapur Municipal Corporation, Solapur

Sr. No.	Reforms	Achievement			Current Status
		2007-08	2008-09	2009-10	
1	Internal earmarking of finds for services to Urban poor				
2	Earmarking of at least 20-25 % of developed land in Housing projects				
3	7 Point Charter				
	1- Security of Land Tenure				
	2- Improved Housing				
	3- Water Supply				
	4- Sanitation				
	5- Education				
	6- Health				
	7- Social Security				



**City Engineer**  
**Solapur Municipal Corporation**

CHECK LIST FOR UTILISATION CERTIFICATE			Format D
Sr	Particulars	Attached or not	Remarks
1	Utilisation certificate in prescribed format with worksheet 1 to 6	----	
2	Certificate by ULB		
3	Additional information sheet		
4	Status of 3 pro-poor reforms in prescribed format		
5	Status of 23 reforms as per MOA		
6	TPIMA reports		
7	SLNA reports		
8	SLNA reports		
9	Monthly Progress Reports- Physical and Financial Report in prescribed format	Yes	
10	Photographs	Yes	
11	Updation on IPOMS	Yes	

  
 City Engineer  
 Solapur Municipal Corporation

**Solapur Municipal Corporation, Solapur**  
**IHSDP - 1289**

1. Total project cost----- 1163.04 lakh
2. GOI subsidy----- 930.43 lakh
3. GOM subsidy----- 129.49 lakh
4. Beneficitures Contri----- 103.12 lakh
5. Payment received Solapur Municipal Corporation

**(A) GOI**

- I.) Cheque No.551447 Dt.26/12/2007 Amount 29,02,300= 00
- II.) Cheque No.18571 Dt.31/3/2008 Amount 29,39,300= 00
- III) Cheque No.997023 Dt.1/7/2009 Amount 4,06,80,100= 00

**(B) GOM**

- I.) Cheque No.510256 Dt.3/3/2007 Amount 129.49 lakh

  
CITY ENGINEER  
SOLAPUR MUNICIPAL CORPORATION